Material Submittal / تقديم المواد

Date / التاريخ: 13 June 2021

رقم المشروع وعنوانه: حدائق الملك عبد الله العالمية - المرحله الثالثه

Submittal No. / رقم الطلب: KAIG3-MAT-GN-S-0134-00

Project No. & Title: KING ABDULLAH INTERNATIONAL GARDENS - PHASE # 3

Engineer\المهندس:	Employer\صاحب العمل:	Contractor\ المقاول :
dar S19093	وزارة الشؤون البلدية و القروية أمـانة مـنطقـة الـريـاض	مجموعة زيد الحسين وإخوانه ZAID ALHUSSAIN & BROTHERS GROUP

Trades: ☐ Architectural ☑ Structural ☐ Electrical ☐ Mechanical ☐ Civil ☐ Landscape ☐ Steel Structural ☐ Low Current ☐ Plumbing ☐ Surveying ☐ Gen. Works

1. Material description (one item only on this form) / وصف المواد : Reinforcement Steel Bar

Reinforcement steel Bar Straight — حديد التسليح

size : 12mm, 14mm, 16mm, 18mm, 20mm, 25mm, 32mm — مرفق اقطار ,12مم,14مم,16مم,18مم,20مم,25مم,32مم

attached : samble board - مرفق لوحة عينات

Area of application : ALL Reinforcement Concrete

Drawing ref. :

B.O.Q. Item. no.: Div. 3 concrete work - القسم الثالث : الأعمال الخرسانية

Specification Ref. : 03000

Standards: SASO / ASTM A615 / ASTM A751 / BS 4449

Attach all relevant technical literature marked to identify relevant description, current Test Certificates, samples as appropriate.

KAIG ZHRC 14 JUL 2021 RECEIVED

RECEIVED 15 JUN 2021 dar

2. Manufacturer / supplier / المصنع / المورد

Company Name : watania steel co .ltd . - شركة مصنع حديد الوطنية المحدودة

Address : P. O. Box-355885/Riyadh-11383 KSA — ص ب - 355885 / الرياض - 11383 السعودية

Local agent : watania steel co .ltd . - شركة مصنع حديد الوطنية المحدودة

3. Delivery / التوصيل : Riyadh

Country of origin : KSA

Availability: ◉ Locally Manufactured ○ Overseas

Delivery : Ex-works/ total duration [1 week] to [2 weeks]

Estimated time of arrival on site [As per schedule]

Program : Date material required on site [As per Schedule]

Latest date for order [As per Schedule]

We certify that the above submitted items have been reviewed in detail and are correct and in strict conformity with the contract drawings and specifications except as otherwise stated; also that the material sources indicated above have been reviewed in detail and that they will supply the submitted items in conformity with the above and deliver same timely.

Name & Signature/الإسم& التوقيع

مجموعة زيد الحسين وإخوانه ZAID ALHUSSAIN & BROTHERS GROUP

Prepared by / معد الطلب :	Salahedein Omer	Checked by / مراجع الطلب :	Yassar Hamdan
QA / QC ضبط الجوده :	Hasan Alhantoush	Department Manager/مدير القسم :	Ibrahim Al Saadawi
Project Manager/مدير المشروع	Abd Almonaem Harb		

4.Engineer's representative comments / ملاحظات ممثل المهندس :

As per attached Sheet.

☐ A - Approved معتمد

☑ B - Approved as noted معتمد مع ملاحظات

☐ C - Revise and re-submit غير معتمد / تعديل و إعادة تقديم

☐ D - Rejected مرفوض

☐ Others أخرى

Consultant Engineer / مهندس الاستشاري	Consultant Project Manager / مدير المشروع الإستشاري	Employer Representative / ممثل الجهة المالكة
Name/ الإسم: Abdullatif M.	Name/ الإسم: Osama Al-Tantawi	Name/ الإسم:
Signature /التوقيع:	Signature /التوقيع:	Signature /التوقيع:
Date / التاريخ: 21 Oct 2021	Date / التاريخ: 22/10/2021	Date / التاريخ:

dar al-handasah shair and partners

Approval shall not relieve the contractor of its obligations and liabilities under the contract or constitute authorization of any change to contract Documents, shall not imply any recognition whatsoever to additional time or cost to the contract.

مشروع حدائق الملك عبدالله العالمية


KING
ZHBG
CIRCULATION
ACT.
INF.
PD
PM
TECH
CONS
QA/QC
COMMERCIAL
PROCUR.
SAFTE
MEP
ADMIN
IT
PLANNING
ACCOUNTS
PURCHASING
LANDSCAPE
COORDINATOR
SURVEYOR
GIS
DOCUM. CONT.
LOGISTIC

KING ABDULLAH INTERNATIONAL GARDENS - PHASE # 3 – PROJECT مشروع حدائق الملك عبدالله العالميه – المرحله الثالثه		
SUBMITTAL REPLY FORM / نموذج الرد على التقديم		
DOCUMENT TYPE/نوع التقديم	DOCUMENT NO/Rev. / رقم التقديم	DATED/التاريخ
Material	KAIG3-MAT-GN-S-0134-00	Jun 15, 2021
COMMENTS OF DAR:	Comments Date: Jun 20, 2021	

Reinforcing Steel Bar Straight

(12mm, 14mm, 16mm, 18mm, 20mm, 25mm, 32mm)

Wataniya Steel Co. Ltd.

Comments:

1. Reinforcing steel bars shall be according to ASTM A615 Grade 60 deformed bar, with minimum characteristic strength 420N/mm.
2. Samples shall be taken and tested to all delivered reinforcing steel bars as per project specification requirements, other tests requested by the supervising authority that may be required to accept the materials.
3. The reinforcement bars in each batch shall be legibly tagged by the manufacturer or fabricator. Bar tags shall fully identify the material with the certificate issued for that consignment of reinforcing steel bars, and shall include the manufacturer's mill certificate, cast/heat number, consignment number and other relevant information.
4. Stack the reinforcement bars off the ground using timber or wood and must be covered with polyethylene sheeting or other appropriate materials to keep away from mud, debris, moisture and dust.
5. Reinforcement shall not be dropped from a height, mechanically damaged or shock loaded in any way.
6. No reinforcing steel bars shall be used at site until test results have been confirmed by the Engineer that the dilevered materials comply with the specification requirements.
7. The manufacturer shall be notified immediately of any rejection of the materials based on the sample tests result of the delivered product. In the event of dissatisfaction with the test results, the manufacturer has the right to conduct additional test to be done by an approved Third Party Laboratory.

FINAL ACTION: -

Approved		Approved with comments	✓	Revise & Resubmit		Disapproved	
Cancelled		For Acknowledge					

SIGNATURES: -

ARCHITECT	CIVIL / STRUCTURAL	MECHANICAL	ELECTRICAL	LANDSCAPE	QA/QC	MATERIAL
			dar al-handasah shair and partners مشروع حدائق الملك عبدالله العالمية			20/6/21 Ryan Lasala

KD163-MST-GN-S-0134-00-B



Abdullatif M.

22/06/2021

dar al-handasah
shair and partners
مشروع حدائق الملك عبدالله العالمية

KING ABDULLAH
INTERNATIONAL GARDENS

CONTRACTOR: مجموعة زيد الحسين واخوانه ZAID ALHUSSAIN & BROTHERS GROUP

CONSULTANT: dar

OWNER: أمانة منطقة الرياض

Checklist for Material Approval Submittal

CL No:MAT-GN-S-0134-00

Proj: KING ADULLAH INTERNATIONAL GARDEN - Phase 3		Date: 13-Jun-21
Contractor: ZAID AL HUSSAIN & BROTHER GROUP	Sub-contractor:	
Section of Work: Division 3	Location: General	Ref No. : KAIG3-MAT-GN-S-0134-00
OWNER: RIYADH MUNICIPALITY	ENGINEER: DAR ALHANDASAH	

Sl No.	ITEMS	APPROVED YES	APPROVED NO	REMARKS
1.0	Material Data / catalog of materials Sheet with highlighted materials supplied to the project	☑	☐	need more details
2.0	Area of Application	☑	☐	
3.0	Comparison Sheet	☑	☐	
4.0	Warranty / guarentee Certification	☑	☐	must define preiod of warranty
5.0	Sample Board for Materials	☑	☐	must be provided
6.0	Design Drawing refereneces	☐	☐	not provided
7.0	SASO Certificate	☑	☐	
8.0	Cetrification of country origin	☑	☐	
9.0	Certificate of product design	☑	☐	
10.0	Supplier approval copy	☑	☐	
11.0	Manufacturer Instruction	☑	☐	
12.0	Project Specification for needed materials	☑	☐	

Prepared By:	Verified By: ZHBG	Approved By: DAR
Signature & Date:	Signature & Date:	Signature & Date:

مجموعة زيد الحسين واخوانه ZAID ALHUSSAIN & BROTHERS GROUP
مشروع حدائق الملك عبدالله الدولية