المؤسسة العامة لتحلية المياه المالحة Saline Water Conversion Corporation	Saline Water Conversion Corp Shuqaiq WTS Phase 3 Project No.: 20407 **COMMENT REVIEW SHEET**	PÖYRY Sheet 1 of 1 DATE: 13-NOV-2018

To:	RTCC Riyadh AL-Ma'ather street P.O.Box 307-Area Code 11411 Tel: +966(11)4164111 Fax: +966(11)4164222	**Re / Contractor:**	
		Transmittal Ref. No.:	**RR-EH-H-0075**
Attn:	Engr: Fawaz Tarazi	**Date:**	10-NOV-2018

Project Document No.:	AMA-C-0045	**Revision:**	B
Document Title:	Reinforcement steel- deformed Bars (ASTM 615 Grade 60)		

Engineer's Review Status Recommendation	☐ **A. Approved to Proceed**	☒ **B. Approved to Proceed; Subject to Comments**	☐ **C. Rejected; To Be Resubmitted**	☐ **D. Information Only**

Drawing / Doc Comment Ref	Description of Comment / Remark	Reference Contract Section (if Applicable)
1.	The percentages of carbon, manganese, Phosphorus, and sulfur, shall be determined. The phosphorus Content thus determined shall not exceed 0.06 %.	ASTM A 615/A 615M clause no 6.1
2	Nominal Weights [Masses], Nominal Dimensions, and Deformation Requirements, should as per reference specification.	ASTM A 615/A 615M Table 1
3	Each delivery of reinforcement bars shall be accompanied by a test certificate from the manufacturer, stating purchaser, order number, product, weight of delivery, diameter of bars, cast number, yield strength, tensile strength, elongation, and chemical composition. Each certificate shall show date, certificate number, and authorized signature of the manufacturer. A visual check of conformity between order, certificate, and tagging shall always be done.	Volume IX Civil Specifications – C07-6.2.4.1
4	Three samples shall be taken at random from each month's delivery and tested for yield strength, tensile strength, and elongation.	Volume IX Civil Specifications – C07-6.2.4.1

Our Ref No.: **EF-RF-H-0075**	**Signed:** **Eric A. Mawlawi** **Project Manager; Owner's Engineer**

Approval of general compliance of Contract Documents does not constitute a blanket approval of all dimensions, quantities and details of material, equipment or items shown or described and does not relieve the Contractor from his responsibility concerning the requirements stipulated or implied by the Contract Documents.